

**RECLAMATION DISTRICT NO. 1601
TWITCHELL ISLAND
BOARD OF TRUSTEES MEETING
TUESDAY, NOVEMBER 18, 2025
9:00 AM
ENGINEER'S REPORT**

I. PROJECT FUNDING AGREEMENT TW – 21 - 1.2 TIMES/TWERP PROJECT

- A. Tules pulled from the East End Project have started to root in the wetland.
- B. Irrigation and planting layouts are in the works and will be completed shortly, depending on weather.
- C. First plant delivery is expected in the week of 11/17/2025, depending on weather.

II. PROJECT FUNDING AGREEMENT TW – 24 - 1.0 - SP PHASE II OF DISTRICT MULTI-BENEFIT PROJECT

- A. **Bid Date is being revised from 11/20/2025 to 12/5/25.**
- B. Will seek the Board of Trustees authority to award the Phase 1 Berm contract at the December 16, 2025, meeting.
- C. The documentation to support the DSC Consistency Determination is under internal review, and we expect to post in late November 2025.
- D. Construction is still anticipated to start in May 2026.

III. DISTRICT PUMP STATION SOLAR ARRAY

- A. PGE Interconnection
 - a) Transformer: – **PG&E has engaged in this conversation**
 - 1. PGE has referred this matter to their standards department seeking a variance.

IV. SYSTEMWIDE MULTI BENEFIT PROJECT SEVENMILE SLOUGH EROSION REPAIRS.

A. Pre-Construction: Project Design and Permitting

a) Schedule

1. 90% plans are complete working with Biological Consultant and will be distributing plan set to DWR for their review within 2 weeks.

B. Construction

a) Schedule

1. Tentative Construction September 2026