BARRY SGARRELLA, Chairman DAVE HUSTON, Trustee JASBIR GILL, Trustee

RECLAMATION DISTRICT NO. 1601 TWITCHELL ISLAND BOARD OF TRUSTEES MEETING TUESDAY, OCTOBER 21, 2025 9:00 AM

ENGINEER'S REPORT

LINDA CARTER, Secretary JESSE W. BARTON, Counsel CHRISTOPHER H. NEUDECK, Engineer RICKY CARTER, Jr., Superintendent PERLA TZINTZUN-GARIBAY, Finance

I. PROJECT FUNDING AGREEMENT TW – 21 - 1.2 TIMES/TWERP PROJECT

A. Contractor for the Irrigation/Planting contract is mobilizing and will be harvesting tule from the East End Project, weather depending.

II. PROJECT FUNDING AGREEMENT TW – 24 - 1.0 - SP PHASE II OF DISTRICT MULTI-BENEFIT PROJECT

- A. The Phase 1 Berm Bidding Documents will be released in the week of 10/20/2025.
- B. Bid Date is 11/20/2025.
- C. Will seek the Board of Trustees authority to award the Phase 1 Berm contract at the December 16, 2025 meeting.
- D. Compensatory mitigation strategy:

Habitat		Needed Credits	
Type	Agency	(acres)	Notes
Waters	USACE	0.90	We are currently processing through Westervelt.
of the			The Agreement is before the Board today for
U.S.			approval.
FM	CDFW	0.10	
RF/SS	CDFW	0.29	3
GGS	USFWS	2.70	Working with USFWS and DWR to purchase
			"credits" from DWR related to the TWERP
			site.

- E. The documentation to support the DSC Consistency Determination is under internal review, and we expect to post in late October 2025.
- F. Construction is still anticipated to start in May 2026.
- G. Review DRAFT Geotechnical Instrumentation Plan related to control the rate of filling on the project.

EXHIBIT A: DRAFT Levee Instrumentation Plan for control of berm fill progress.

III. DISTRICT PUMP STATION SOLAR ARRAY

- A. PGE Interconnection
 - a) Transformer: PG&E has engaged in this conversation
 - 1. We have requested a site meeting to discuss layout challenges at the site. PGE has rejected invite to on-site meeting.
 - a. Only sub-surface transformers and constructed as watertight and cannot be installed above ground. The ground water at this location is very shallow, making installation in a vault sub-surface challenging.
 - b. Pad mount transformers cannot be installed on an elevated platform.
 - 2. PGE has referred this matter to their standards department seeking a variance. The standards division has refused to consider any additional arguments regarding switchgear location and requests for meetings on site.

IV. SYSTEMWIDE MULTI BENEFIT PROJECT SEVENMILE SLOUGH EROSION REPAIRS.

- A. Pre-Construction: Project Design and Permitting
 - a) Schedule
 - 1. Survey Complete.
 - 2. Archaeological survey Complete.
 - 3. Biological Assessment to resume once update plan set is complete.
- B. Construction
 - a) Schedule
 - 1. Tentative Construction September 2026
 - a. Permitting requirements and project footprint revision has pushed anticipated construction to next season.

EXHIBITA

LEGEND

ALL LOCATIONS ARE APPROXIMATE

VIBRATING WIRE SETTLEMENT CELL

VIBRATING WIRE PIEZOMETER

INCLINOMETER

DATA LOGGER

SETTLEMENT PLATES
(SEE CIVIL PLANS FOR DETAILS)

INSTRUMENTATION PLAN RECLAMATION DISTRICT NO. 1601 SAN JOAQUIN RIVER SETBACK LEVEE, REACH 6, PHASE 1
BETWEEN STATION 479+50 AND 509+00 TWITCHELL ISLAND SACRAMENTO COUNTY, CALIFORNIA

SHEET INDEX

SHEET NUMBER	TITLE
G-1	COVER SHEET
G-2	NOTES AND DETAILS
G-3	INSTRUMENTATION PLAN STATION 482+00 TO 492+0
G-4	INSTRUMENTATION PLAN STATION 492+00 TO 503+0
G-5	INSTRUMENTATION PLAN STATION 503+00 TO 508+0





GENERAL NOTES & TECHNICAL SPECIFICATIONS:

- 1. THE CONTRACTOR SHALL PROVIDE AN INSTRUMENTATION EQUIPMENT SUBMITTAL AND INSTALLATION PLAN; THE SUBMITTAL SHALL BE APPROVED PRIOR TO PURCHASE OF EQUIPMENT.
- 2. CALIBRATION CERTIFICATES FOR INSTRUMENTATION SHALL BE PROVIDED TO ENGEO AT LEAST ONE WEEK PRIOR TO INSTALLATION.
- 3. ENGEO SHALL PROVIDE FULL-TIME OBSERVATION FOR ALL INSTRUMENT INSTALLATIONS AND WILL CHECK THE FUNCTIONALITY OF SENSORS BEFORE AND AFTER INSTALLATION.
- WIRE AND TUBING FROM EACH SENSOR SHALL BE CLEARLY LABELED WITH THE SENSOR SERIAL NUMBER AND INSTRUMENT IDENTIFICATION DESIGNATION.
- ENGEO WILL PROVIDE FINAL CONNECTION OF SIGNAL CABLES AND TUBING TO THE READOUT BOARD PRIOR TO BACKFILLING OF TRENCHES.
- TRENCHES SHALL BE 12 INCHES WIDE AND 12 TO 24 INCHES DEEP AND WITH A SMOOTH BOTTOM EXCAVATED USING A FLAT BLADED BUCKET (NO TEETH)
- TUBING AND SIGNAL CABLE ARE TO BE LAID IN THE TRENCHES IN A SINUOUS PATTERN ALLOWING FOR SLACK.
- BACKFILL SHALL BE COMPACTED NATIVE MATERIAL: CARE SHALL BE TAKEN TO NOT DAMAGE INSTRUMENTS, SIGNAL CABLES, AND TUBING DURING BACKFILL

VIBRATING WIRE SETTLEMENT CELLS

- SETTLEMENT CELLS SHALL BE GEOKON MODEL 4550 VIBRATING WIRE SETTLEMENT SYSTEM INSTALLED PER THE MANUFACTURER'S
- 2. SETTLEMENT CELL RESERVOIRS SHALL BE SECURELY MOUNTED ON THE READOUT BOARD AT A HIGHER IN ELEVATION THAN THE SETTLEMENT SENSORS AND BE NOT BE IN DIRECT SUNLIGHT.

VIBRATING WIRE PIEZOMETERS

- THE VIBRATING WIRE PIEZOMETERS SHALL BE GEOKON MODEL 4500SV, 350KPA INSTALLED PER THE MANUFACTURER'S INSTRUCTION MANUAL
- THE PIEZOMETERS SHALL BE INSTALLED IN BOREHOLES DRILLED BY A C-57 CALIFORNIA LICENSED CONTRACTOR USING HOLLOW STEM AUGER, BOREHOLES ARE ANTICIPATED TO BE UP TO 30 FEET DEEP.
- ENGEO WILL LOG THE BORINGS, SELECT THE FINAL DEPTHS FOR THE PIEZOMETERS, AND PROVIDE SENSOR BASELINE READINGS.
- PIEZOMETERS SHALL BE FULLY GROUTED (INSTALLATION C) PER THE MANUFACTURER'S INSTRUCTION MANUAL USING THE GROUT DESIGN FOR SOFT SOILS, GROUT SHALL BE PLACED USING A TREMIE PIPE. GROUT LEVEL SHALL BE CHECKED AFTER CURING AND TOPPED OFF AS NEEDED TO REACH THE GROUND SURFACE.

INCLINOMETERS

- THE INCLINOMETER CASINGS SHALL BE GEOKON MODEL 6400-2 (70MM O.D. ABS), INSTALLED PER THE MANUFACTURER'S INSTRUCTION
- 2. THE INCLINOMETER CASING SHALL BE INSTALLED IN BOREHOLES DRILLED WITHIN 30 DAYS AFTER THE FINAL EMBANKMENT GRADE IS ACHIEVED BY A C-57 CALIFORNIA LICENSED CONTRACTOR USING HOLLOW STEM AUGER. BOREHOLES ARE ANTICIPATED TO BE UP TO 50 FEET
- 3. INCLINOMETER CASINGS SHALL GROUTED USING THE GROUT DESIGN FOR SOFT SOILS AS DONE FOR THE PIEZOMETER GROUT, GROUT SHALL BE PLACED USING A TREMIE PIPE. TO COUNTERACT BUDYANT FORCES, THE INCLINOMETER CASING SHALL BE HELD DOWN FROM THE BOTTOM DURING GROUTING; ALTERNATIVELY, THE CASING CAN BE HELD FROM THE TOP AND GROUTING CAN BE STAGED SUCH THAT THE BOTTOM 5 FEET IS GROUTED AND CURED BEFORE THE REMAINDER OF THE GROUT IS PLACED. THE GROUT LEVEL SHALL BE CHECKED AFTER CURING AND TOPPED OFF AS NEEDED TO REACH THE GROUND SURFACE.
- 4 THE TOP OF THE INCLINOMETER CASING SHOULD BE HOUSED IN AN 8-INCH DIAMETER FLUSH MOUNTED EMCO WHEATON TRAFFIC VAULT.
- 5. ENGEO WILL LOG THE BORINGS, OBSERVE THE INSTALLATION, AND PROVIDE THE BASELINE INCLINOMETER READINGS.

DATA ACQUISITION SYSTEM

- DATA LOGGERS SHALL BE GEOKON 8910 SERIES GEONET WIRELESS LORA DATA ACQUISITION SYSTEM. THE SYSTEM IS TO INCLUDE AN ADDRESSABLE DATA LOGGER WITH WIRELESS COMMUNICATION, A MODEL 8032 MULTIPLEXER, AND CELLULAR GATEWAY
- 2. DATA LOGGERS, MULTIPLEXERS, CELLULAR GATEWAY SHALL BE SECURELY MOUNTED ON THE READOUT BOARD.
- 3. ENGEO WILL COMPLETE THE FINAL DATA LOGGER, MULTIPLEXER, AND CELLULAR GATEWAY WIRING AS WELL AS THE WIRELESS COMMUNICATION SETUP.

READOUT BOARD

- READOUT BOARD SHALL BE CONSTRUCTED USING Y-INCH THICK PRESSURE TREATED PLYWOOD FASTENED TO 4-INCH X 4-INCH PRESSURE TREATED POSTS. THE POSTS SHALL BE BURIED A MINIMUM OF 18 INCHES DEEP USING FENCE POST CONCRETE. THE MOUNTED INSTRUMENTS ARE TO BE FACING SOUTH AND A PLYWOOD ROOF SHALL BE CONSTRUCTED SUCH THAT THE MOUNTED INSTRUMENTS REMAIN IN CONSTANT
- 2. A GROUNDING ROD SHALL BE DRIVEN INTO THE SOIL ADJACENT TO THE READOUT BOARD.




INSTRUMENTATION SPECIFICATIONS

Vibrating Wire (VW) Settlement Cells Sensor Type: Geokon Model 4660 VW Settlement System				
Equipment ID	Station	Offset (feet landside of the station line)	Data Logger Connection	Cable/Tubing Length, (feet). Distance to data logger plus 20% contingency
S1	486+50	52	DL1	240
S2	486+50	132	DL1	160
S3	486+50	212	DL1	80
S4	486+50	280	DL1	30
S5	496+24	110	DL2	300
S6	496+24	204	DL2	200
S7	496+24	299	DL2	110
S8	496+24	394	DL2	30
S9	507+00	89	DL3	190
S10	507+00	148	DL3	140
S11	507+00	210	DL3	80
S12	507+00	271	DL3	30

Vibrating Wire (VW) Piezometers Sensor Type: Geokon Model 4500SV, 350kPa					
Equipment ID	Station	Offset (feet landside of the station line)	Data Logger Connection	Cable Length, (feet). Distance to data logger plus 20% contingency	
PZ1	486+34	57	DL1	250	
PZ2	486+34	57	DL1	250	
PZ3	486+34	159	DL1	150	
PZ4	486+34	159	DL1	150	
PZ5	486+34	246	DL1	60	
PZ6	486+34	246	DL1	60	
PZ7	496+08	114	DL2	310	
PZ8	496+08	114	DL2	310	
PZ9	496+08	220	DL2	200	
PZ10	496+08	220	DL2	200	
PZ11	496+08	355	DL2	70	
PZ12	496+08	355	DL2	70	
PZ13	506+84	91	DL3	210	
PZ14	506+84	91	DL3	210	
PZ15	506+84	173	DL3	130	
PZ16	506+84	173	DL3	130	
PZ17	506+84	250	DL3	50	
PZ18	506+84	250	DL3	50	

Inclinometers Casing Type: Geokon 6400-2 (70mm O.D. ABS)				
Equipment ID	Station	Offset (feet landside of the station line)	Data Logger Connection	Depth (feet)
IN 1	486+50	29	N/A	50
IN 2	496+24	54	N/A	50
IN 3	507+00	36	N/A	50

Data Loggers Type: Geokon 8910 Series Geonet Wireless Lora Data Acquisition System				
		Offset (feet landside of the station line)		
DL1	486+60	276	Model 8600-1, Model 8032 Multiplexer	
DL2	494+72	395	Model 8600-1, Model 8032 Multiplexer, Cellular Gateway	
DL3	507+12	272	Model 8600-1, Model 8032 Multiplexer	



INSTRUMENTATION TRENCH TYPICAL DETAIL

CALIFORNIA **DETAIL**(TWITCHELL ISLAND COUNTY, AND SACRAMENTO ഗ NOTE

> SHEET NUMBE **G-2**

OF 5 SHEETS PROJECT NO. 9285.000.003

